

DEVELOPMENT WORK PLAN " ARCHEES ICON CITY "

S.NO.	WORK DISCRPTION	current status	start date	finish date	REMARK
1	ROAD WORK	30%	10/01/2018	01/06/2022	
2	DRAIN WORK	0%	05/01/2019	06/09/2021	
3	FOOT PATH	0%	05/01/2022	15/11/2022	
4	GARDEN WORK	40%	08/01/2019	01/12/2021	
5	GATE & B WALL	95%	06/01/2019	01/12/2019	
6	WATER SUPPLY WORK	35%	05/01/2019	01/06/2022	
7	ELE. SUPPLY	9%	05/01/2021	01/07/2021	
9	HARWESTING	0	05/01/2019	01/08/2021	
			SAY		
			FINAL DATE OF DEVELOPMENT WORK	15/11/2022	

For, Singhania Buildcon Pvt. Ltd.

Director