

**DEVELOPMENT WORK PLAN " HARSH BHOOMI "**

S.NO.	WORK DISCRPTION	current status	start date	finish date	REMARK
1	ROAD WORK	20%	10/01/2018	01/12/2023	
2	DRAIN WORK	0%	05/01/2019	01/09/2022	
3	FOOT PATH	0%	05/01/2022	01/06/2024	
4	GARDEN WORK	65%	08/01/2019	01/12/2022	
5	GATE & B WALL	100%	N/A	N/A	
6	WATER SUPPLY WORK	20%	05/01/2019	01/06/2023	
7	ELE. SUPPLY	8%	05/01/2021	01/07/2023	
8	CLUB HOUSE	25%	10/01/2020	01/06/2024	
9	HARWESTING	0%	05/01/2019	8/81/2022	

SAY	
FINAL DATE OF DEVELOPMENT WORK	01/06/2024

  
 Partner  
 For. Singhania Goel Builders  
 Pvt. Ltd.